

<b>PROJECT PROFILE</b>	
<b>Name of the Work</b>	CONSTRUCTION OF 16 nos Groyne at vattachal in Arattupuzha Gp
<b>Description</b>	CONSTRUCTION OF 16 nos. Groynes in 1.8 kms at Arattupuzhaa GP in Haripad LA
<b>Components</b>	1. 20m groynes - 2 nos 2. 30m Groynes - 10 nos 3. 40m groynes - 4 nos 4. Total quantity of Boulders - 101487 MT 5. 2T tetrapods - 8941 nos 6. 5T tetrapods - 3432 nos 7. Geomat - 76299m <sup>2</sup> 8. Earthwork Excavation - 6239 M <sup>3</sup>
<b>District</b>	ALAPPUZHA
<b>Constituency</b>	HARIPAD
<b>Department</b>	KIIDC
<b>Funding Agency</b>	KIIFB
<b>Name of the Project Co-ordinator</b>	RAJASHEKHARAN PILLAI
<b>Name of the Project Engineer</b>	SILPPA R
<b>Name of the Contractor</b>	RAMALINGAM CONSTRUCTION COMPANY
<b>AS Order No. &amp; Date</b>	WRD001-03-Vattachal-01 dt 23/02/2019
<b>AS Amount (₹)</b>	₹ 30.67 Cr
<b>TS Order No. &amp; Date</b>	256/KIIDC/KIIFB/GRONE/VATTACHAL/2017 Dated 02/07/2019
<b>TS Amount (₹)</b>	25.05 Cr
<b>Revised AS (if any)</b>	nil
<b>Agreement No. &amp; Date</b>	211/KIIDC 2020-2021 dtd 22.07.2020
<b>Accepted PAC</b>	Rs.28.83 Cr
<b>Duration of Project</b>	18 months
<b>Site Handover Date</b>	30.07.2020
<b>Scheduled Date of Completion</b>	29.01.2022
<b>Extended T.O.C. (if any)</b>	nil
<b>Total Bill Submitted (₹)</b>	8141000(excluding GST)
<b>Total Bill Paid (₹)</b>	-