

PROJECT PROFILE	
Name of the Work	CONSTRUCTION OF Groyne at KATTOOR
Description	CONSTRUCTION OF 34 number Groynes in 3.16 kms from Ch.168.465KM TO CH 171.627KM (Old CH 96.643KM TO CH 99.535 KM).
Components	1. 20m groynes - 3 nos 2. 30m Groynes - 7 nos 3. 40m groynes - 24 nos 4. Total quantity of Boulders - 174010 MT 5. 2T tetrapods - 21562 nos 6. 5T tetrapods - 3144 nos 7. Geomat - 112083 m2 8. Earthwork Excavation - 42122 M3
District	ALAPPUZHA
Constituency	ALAPPUZHA
Department	KI IDC
Funding Agency	KIIFB
Name of the Project Co-ordinator	P. MAHADEVAN
Name of the Project Engineer	M A FASEELA NASAR
Name of the Contractor	RAMALINGAM CONSTRUCTION COMPANY
AS Order No. & Date	WRD001-07-PA-01 Dated 23.02.2019
AS Amount (₹)	₹ 49.859 Cr
TS Order No. & Date	218/KI IDC/KIIFB/Groyne/Kattoor/2017 dated 02/07/2019
TS Amount (₹)	₹ 41.835 Cr
Revised AS (if any)	nil
Agreement No. & Date	211/KI IDC 2020-2021 dtd 22.07.2020
Accepted PAC	Rs.49.04 Cr
Duration of Project	18 months
Site Handover Date	30.07.2020
Scheduled Date of Completion	29.01.2022
Extended T.O.C. (if any)	nil
Total Bill Submitted (₹)	₹ 4,47,71,273 (excluding GST)
Total Bill Paid (₹)	-