

SL NO	NAME OF WORK	HEAD	COMPONENTS	NAME OF DISTRICT	NAME OF CONTRACTOR	AS AMOUNT	AGREED AMOUNT	RE AMOUNT	DATE OF AGREEMENT	ORIGINAL TIME OF COMPLETION	EXTENDED TIME OF COMPLETION	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS
1	Extension of Moolathara Right Bank Canal- Civil work (From Korayar to Varattayar)	WRD	1. Rectangular Canal section 2. Syphon 3. Aqueduct 4. Head regulator 5. Tunnel 6. Pond protection	Palakkad	M/s Prathmesh & K. K. Constructions	₹ 2,62,10,00,000.00	₹ 1,74,34,95,000.00	₹ 1,74,34,95,000.00	23-12-2021	30-06-2024		32.00%	33.00%	<ul style="list-style-type: none"> <li>• Topographical survey &amp; soil investigation completed.</li> <li>• Construction of weir completed.</li> <li>• Earthwork excavation for rectangular canal section, syphon &amp; offtake structure, head regulator &amp; tunnel under progress.</li> <li>• Excavation for tunnel at cut &amp; cover is under progress.</li> <li>• Tunnel rib casting completed &amp; tunneling under progress.</li> <li>Renovation of 5 ponds completed.</li> </ul>
						₹ 2,62,10,00,000.00	₹ 1,74,34,95,000.00	₹ 1,74,34,95,000.00						