

SL NO	NAME OF WORK	HEAD	COMPONENTS	NAME OF DISTRICT	NAME OF CONTRACTOR	AS AMOUNT	AGREED AMOUNT	RE AMOUNT	DATE OF AGREEMENT	ORIGINAL TIME OF COMPLETION	EXTENDED TIME OF COMPLETION	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS
1	KIIFB PROJECT- CONSTRUCTION OF REGULATOR WITH LOCK ACROSS ANCHARAKANDY RIVER AT PARAPRAM IN PINARAYI PANCHAYATH, KANNUR DISTRICT	KIIFB	Construction of Regulator Cum Lock,Bank Protection Works,Construction of Switch Room cum Watchman Room,Electrical works,Mechanical works	KANNUR	M/S PAULOSE GEORGE CONSTRUCTION COMPANY PVT. LTD	₹ 55,42,85,222.00	₹ 44,49,87,099.00	₹ 55,84,92,913.20	06.11.2020	15-05-2022	15-12-2023	100.00%	96%	Completed
2	CONSTRUCTION OF REGULATOR WITH LOCK ACROSS KONOTHUPIZHHA RIVER AT PUTHENKAVU IN UDAYEMPEROOR PANCHAYATH,ERNAKULAM DISTRICT	KIIFB	Foundation,Apron,Abutment,Piers and Lockwal, Ring Bund & Dewatering,Construction of Watchman Room,Road Formation(CPWD),Mechanical Work,Electrification,River Protection Works	ERNAKULAM	M/S MARYMATHA INFRASTRUCTURE PVT LTD	₹ 25,75,80,000.00	₹ 24,36,10,473.15	₹ 27,27,46,788.14	04-01-2021	14-07-2022	28-03-2024	45.00%	33%	Apron d/s concreting Peir2,Pier3 and Left Abutment 4th lift concreting
3	CONSTRUCTION OF REGULATOR CUM BRIDGE ACROSS KUPPAM RIVER IN KOOVERY-KATTAMPALLY IN CHAPPARAPADAVU, KANNUR DISTRICT	KIIFB	Regulator Cum Bridge,Bank Protection Work,Approach Road,Generator cum Watchman Room,Mechanical Work,Electrification works,External lighting	KANNUR	THE URALUNGAL LABOUR CONTRACT CO-OPERATIVE SOCIETY	₹ 26,06,00,000.00	₹ 28,13,16,176.00	₹ 28,13,16,176.00	06-10-2023	16-04-2025	nil	2.00%	0%	Earthwork excavation for A2 abutment ongoing
4	CONSTRUCTION OF REGULATOR CUM BRIDGE ACROSS THOOTHAPUZHA AT KEEZHURIKADAVU,MOOTHIKKAYAM IN MOORKKANAD PANCHAYATH,MALAPPURAM DISTRICT.	KIIFB	Construction of Regulator Cum Bridge,Side Protection Works of river,Construction of Head Regulator and Side Protection of Thodu,Approach Road,Mechanical Work,Electrification works	MALAPPURAM	PAULOSE GEORGE CONSTRUCTION COMPANY PVT .LTD	₹ 67,64,00,000.00	₹ 57,56,06,460.85	₹ 64,19,74,680.37	18-09-2020	26-03-2022	31-03-2024	82.00%	54%	1.Regulator portion civil finishing work in progress 2.Regulator portion and head regulator portion all shutters and hoisting bridge erection completed 3.head regulator portion side protection Gabion work completed 4.Dg room tile laying work completed
5	CONSTRUCTION OF REGULATOR CUM BRIDGE IN THE U/S OF PERINCHERIKADAVU ACROSS KUTTIADY RIVER IN KOZHIKODE DISTRICT.	KIIFB	Construction of Regulator Cum Bridge ,Bank Protection Works, Construction of Switch Room cum Watchman Room,Electrical works,Mechanical Works	KOZHIKODE	TBAS EKK CONSORTIUM	₹ 72,63,27,930.00	₹ 61,13,34,133.18	72,13,27,930.00	07-09-2020	17-03-2022	31-03-2024	24.00%	16%	The work has currently stopped due to delay in finalising the ring bund design.
6	CONSTRUCTION OF REGULATOR ACROSS KADALLUNDI RIVER AT PUZHANKAVU IN MANJERI MUNICIPALITY IN MALAPPURAM DISTRICT.	KIIFB	Construction of regulator , bank protection works,Construction switch room,Electrical works,Mechanical Work	MALAPPURAM	M/S. INFAB INFRASTRUCTURE PVT LTD	₹ 12,06,00,000.00	₹ 9,79,65,435.62	10,96,61,474.84	17-12-2019	26-06-2021	31-03-2023	100.00%	90%	Completed
7	KIIFB- CONSTRUCTION OF REGULATOR ACROSS CHITTUR PUZHA AT VADAKARAPALLY PALATHULLI IN PERUVEMBU GRAMA PANCHAYATH IN PALAKKAD DISTRICT.	KIIFB	Construction of regulator , bank protection works,Construction switch room,Electrical works,Mechanical Work	PALAKKAD	M/S POONAM GRAH NIRMAN PVT . LTD.	₹ 19,84,00,000.00	₹ 18,95,69,643.93	₹ 21,50,73,488.81	04-01-2021	12-07-2022	30-11-2023	100.00%	90%	Completed
8	CONSTRUCTION OF REGULATOR CUM BRIDGE ACROSS PUNOOR PUZHA NEAR KWA PUMPING HOUSE AT POOLAKKADAVU IN KURUVATTOOR GRAMA PANCHAYATH, KOZHIKODE DISTRICT	KIIFB	Construction of Regulator Cum Bridge,Approach road and bank connection,River protection works,Approach Road,Operator cum generator room,Mechanical works,Electrification works	KOZHIKODE	THE URALUNGAL LABOUR CONTRACT CO-OPERATIVE SOCIETY	₹ 27,74,28,958.00	₹ 22,68,45,702.29	₹ 22,68,45,702.29	18-08-2021	26-02-2023	08-01-2024	44.50%	30%	48 nos of pile completed.out of 4 nos,3 nos completed.2 nos of deck slab completed.Ring bund type 1 -116m completed.Ring bund type 2 -144m completed.
9	CONSTRUCTION OF KANATHODU REGULATOR CUM BRIDGE ACROSS KURUMALI PUZHA AT KUNDUKADAVU IN PUDUKKAD PANCHAYATH, THRISSUR DISTRICT	KIIFB	Providing Ring Bund & Dewatering, construction of Regulator Cum Bridge, Approach Road, River Protection Works, Operator cum Generator Room , Mechanical Work, Electrical work	THRISSUR	M/S PAULOSE GEORGE CONSTRUCTION COMPANY PVT. LTD	₹ 27,37,58,639.00	22, 75, 23,702.29	₹ 26,19,45,722.30	05.01.2022	12-07-2023	06-04-2024	42.00%	29%	Open foundation 4 nos completed.pile 20 nos completed.pier P3 under progress.solid apron

10	CONSTRUCTION OF REGULATOR CUM BRIDGE ACROSS UMMENCHIRA RIVER AT CHEKKUPALAM IN PINARAYI GRAMA PANCHAYATH, KANNUR DISTRICT	KIIFB	Ring Bund,Foundation and Apron,Mechanical works,Electrification works,Approch Road and Embankment formation,Bank Protection, Natural Protection,Sluice,Generator cum Watchman Room	KANNUR	M/S PAULOSE GEORGE CONSTRUCTION COMPANY PVT. LTD	₹ 36,81,98,767.00	₹ 34,74,72,343.00	₹ 41,00,17,192.29	04.05.2022	13-11-2023	31-05-2024	90.00%	76%	235 nos of pile completed.40 nos girder completed.10 nos deck slab completed.Bank protection retaining wall near A1 U/S side 34m and A2 U/S Side 13.45m completed.Apron 786.698m3 completed.
11	CONSTRUCTION OF A REGULATOR ACROSS THOOTHAPUZHA ON THE DOWNSTREAM OF KALADIKUNNU LIS IN THIRUVEGAPURA PANCHAYATH IN PALAKKAD DISTRICT	KIIFB	Construction of Regulator Cum Foot Bridge,Side Protection Works of river,Construction of Approach Road,Construction of Generator Room,Electrical works,Mechaniocal works	PALAKKAD	M/S KHALATHKAR CONSTRUCTIONS- M/S SAFALYA INFRA PROJECTS JV	₹ 29,48,45,612.00	₹ 25,04,42,341.00	₹ 25,04,42,341.00	27-12-2023	06-01-2024	06-07-2025	1.00%	0%	pier 1 open foundation excavation work completed. 2.one test pile erection work in progress
12	CONSTRUCTION OF REGULATOR CUM BRIDGE ACROSS BHARATHAPUZHA AT KANKAKKADAVU IN KUTTIIPPURAM PANCHAYATH, MALAPPURAM DISTRICT.	KIIFB	Construction of Regulator Cum Bridge,Side Protection Works of river,Mechanical Work,Electrification works,Approach Road ,	MALAPPURAM	M/S PAULOSE GEORGE CONSTRUCTION COMPANY PVT. LTD	₹ 1,25,60,70,749.00	₹ 1,02,72,69,137.37	₹ 1,19,33,15,188.28	20.12.2022	20-12-2024	nil	69.00%	50%	Social impact study report analysis conducted on both sides, Kuttippuram and Kumbidi. road alignment stone laying progress. P-22 pier cap casted Pier extension work ongoing gabion work progressing La work progressing Toe wall work progressing Deck slab work 26-29 progressing
						₹ 5,26,44,95,877.00	₹ 4,29,64,18,945.39	₹ 5,14,31,59,597.52						