

PROJECT PROFILE	
Name of the Work	KARAPUZHA PHASE III - CONSTRUCTION OF PATHWAY, FISHING DOCKS, PONDS, GAZEBOs, PARKING YARD AND LANDSCAPING
Description	Karapuzha dam is located in the Wayanad District; the dam's reservoir with partially submerged hills and lush green islands. The project aims to develop the Karapuzha dam and surroundings into major tourist destination.
Components	1. PATHWAY 2. PARKING YARD 3. POND 4. GAZEBOs 5. FISHING DOCK 6. LANDSCAPING
District	WAYANAD
Constituency	KALPETTA
Department	TOURISM DEPARTMENT
Funding Agency	TOURISM DEPARTMENT
Name of the Project Co-ordinator	SARATH S. R.
Name of the Project Engineer	BASIL GEORGE
Name of the Contractor	K.S. MOHANAN
AS Order No. & Date	G.O. (Rt) No.173/2017/TSM dated 25/03/2017
AS Amount	Rs. 4,00,00,000.00
TS Order No. & Date	Order No.KI IDC/266/KRP/Phase III/2017-18 dated 19/02/2018
TS Amount	Rs. 2,88,58,177.00
Revised AS (if any)	NIL
Revised AS Amount (if any)	NIL
Agreement No. & Date	AGREEMENT NO.160/KI IDC/2017-18 dated 21.03.2018
Accepted PAC	Rs. 2,88,25,177.00
Duration of Project	12 MONTHS
Site Handover Date	28-03-2018
Scheduled Date of Completion	27-03-2019
Extended T.O.C. (if any)	31-03-2021
Total Bill Submitted	Rs. 2,45,70,963.00
Total Bill Paid	Rs. 1,76,31,313.00