

PROJECT PROFILE	
Name of the Work	ADDITIONAL WORK I OF ECO LODGE CONSTRUCTION AT IDUKKI (CONSTRUCTION OF APPROACH ROAD, RETAINING WALL, DRAIN AND STREET LIGHTING)
Description	This project is to facilitate the Eco-lodge at Idukki constructed by KIIDC by providing necessary means to reach the Eco-lodge and accommodate guests by providing road, lighting of pathway, etc.
Components	1. CONSTRUCTION OF APPROACH ROAD 2. RETAINING WALL 3. DRAIN 4. STREET LIGHTING
District	IDUKKI
Constituency	IDUKKI
Department	TOURISM DEPARTMENT
Funding Agency	TOURISM DEPARTMENT
Name of the Project Co-ordinator	SARATH S. R.
Name of the Project Engineer	VISAKH A.K.
Name of the Contractor	M/S. VJ RAJU & CO.
AS Order No. & Date	Order No.HB4-12769/2018 dated 29/05/2020
AS Amount	Rs. 90,00,000.00
TS Order No. & Date	Order No.KIIDC/559/Additional Work I/Eco Lodge Construction at Idukki/2020 dated 25/06/2020
TS Amount	Rs. 90,00,000.00
Revised AS (if any)	NIL
Revised AS Amount (if any)	NIL
Agreement No. & Date	AGREEMENT NO.212/KIIDC/2020-21 dated 11.08.2020
Accepted PAC	Rs. 69,50,003.24
Duration of Project	4 MONTHS
Site Handover Date	21-08-2020
Scheduled Date of Completion	20-12-2020
Extended T.O.C. (if any)	15-03-2021 (sought upto 31.08.2021)
Total Bill Submitted	Rs. 36,27,077.98
Total Bill Paid	NIL