

PROJECT PROFILE	
Name of the Work	ADDITIONAL WORK II OF ECO LODGE, IDUKKI (CONSTRUCTION OF SUMP TANK, PUMP HOUSE, SECURITY ROOM, FENCING, LANDSCAPING, ELECTRIFICATION)
Description	Scope of the project is to facilitate functioning of eco-lodge at Idukki, constructed by KIIDC by providing water supply, electrification and improving security features by providing security cabin, fencing, and beautification of the work by landscaping.
Components	1. FENCING 2. SUMP TANK 3. PUMP HOUSE 4. SECURITY ROOM 5. LANDSCAPING 6. ELECTRICAL
District	IDUKKI
Constituency	IDUKKI
Department	TOURISM DEPARTMENT
Funding Agency	TOURISM DEPARTMENT
Name of the Project Co-ordinator	SARATH S. R.
Name of the Project Engineer	VISAKH A.K.
Name of the Contractor	M/S. VJ RAJU & CO.
AS Order No. & Date	Order No.HB4-12769/2018(1) dated 29/05/2020
AS Amount	Rs. 56,00,000.00
TS Order No. & Date	Order No.KIIDC/560/Additional Works II/Ecolodge Construction at Idukki/2020 dated 22/06/2020
TS Amount	Rs. 53,72,000.00
Revised AS (if any)	Order No.HB4-12769/2018 dated 04.01.2021
Revised AS Amount (if any)	Rs. 59,85,426.00
Agreement No. & Date	AGREEMENT NO.244/KIIDC/2020-21 dated 26.02.2021
Accepted PAC	Rs. 45,85,722.41
Duration of Project	4 MONTHS
Site Handover Date	08-03-2021
Scheduled Date of Completion	07-07-2021
Extended T.O.C. (if any)	NIL
Total Bill Submitted	NIL
Total Bill Paid	NIL