

PROJECT PROFILE	
Name of the Work	SETTING-UP OF STATE INSTITUTE OF HOTEL MANAGEMENT (SIHM) AT PALA, KOTTAYAM – CONSTRUCTION OF ACADEMIC BLOCK
Description	The project aims to establish the State Institute of Hotel Management; Catering Technology at Kottayam District for around 300 students per year in the land owned and possessed by Revenue Department.
Components	1. ACADEMIC BLOCK
District	KOTTAYAM
Constituency	PALA
Department	TOURISM DEPARTMENT
Funding Agency	TOURISM DEPARTMENT
Name of the Project Co-ordinator	GOPAKUMAR K.
Name of the Project Engineer	ANJALY C. R.
Name of the Contractor	M/S. SITCO ASSOCIATES
AS Order No. & Date	GO (Rt) No: 1705/2014/TSM Dated 26/02/2014
AS Amount	Rs. 30,00,00,000.00
TS Order No. & Date	Order No.KIIDC/SIHM/2015 dated 27/01/2016
TS Amount	Rs. 14,68,75,833.00
Revised AS (if any)	NIL
Revised AS Amount (if any)	NIL
Agreement No. & Date	AGREEMENT NO.106/KIIDC/2015-16 dated 01/03/2016
Accepted PAC	Rs. 13,48,32,015.00
Duration of Project	18 MONTHS
Site Handover Date	10-03-2016
Scheduled Date of Completion	09-09-2017
Extended T.O.C. (if any)	31-12-2021
Total Bill Submitted	Rs. 11,66,57,461.18
Total Bill Paid	Rs. 7,96,83,016.00