

<b>PROJECT PROFILE</b>	
<b>Name of the Work</b>	KIIFB PROJECT: CONSTRUCTION OF REGULATOR WITH LOCK ACROSS ANCHARAKANDY RIVER AT PARAPRAM IN PINARAYI PANCHAYATH, KANNUR DISTRICT
<b>Description</b>	The regulator across Anjarakandy River at Parapram in Pinarayi Panchayath is proposed in view of preventing saltwater intrusion into about 1200 acres of land spread in Pinarayi, Vengad, Ancharakandy and Peralasseri villages and to use the fresh water on upstream side of the regulator for irrigation. The implementation of the project will solve the drinking water scarcity in this area and in similar other areas in the basin. The Regulator connects Peralassery and Pinarayi panchaths by means of foot bridge .it plays a major role by assuring the drinking water availability provided by the KWA pumping stations at Keezzhallur .
<b>Components</b>	1. CONSTRUCTION OF REGULATOR 2. CONSTRUCTION OF LOCK PORTION 2. BANK PROTECTION WORKS 3. CONSTRUCTION OF GENERATOR ROOM CUM WATCH MAN ROOM 4. DEMOLISHING OF EXISTING RCB 5. ELECTRICAL WORKS 6. MECHANICAL WORKS
<b>District</b>	KANNUR
<b>Constituency</b>	DHARMADAM
<b>Department</b>	WATER RESOURCE DEPARTMENT
<b>Funding Agency</b>	KIIFB
<b>Name of the Project Co-ordinator</b>	BIBIN GIRI
<b>Name of the Project Engineer</b>	SNEHA CS
<b>Name of the Contractor</b>	M/S PAULOSE GEORGE CONSTRUCTION COMPANY PVT. LTD
<b>AS Order No. &amp; Date</b>	WRD022-11/APR-6/2020/KIIFB Dated : 28-07-2020
<b>AS Amount (₹)</b>	Rs 46,37,00,000.00
<b>TS Order No. &amp; Date</b>	22/TS/KIIDC/2020-21 dated 03.09.2020
<b>TS Amount (₹)</b>	Rs 41,36,60,264.00
<b>Revised AS (if any)</b>	NIL
<b>Agreement No. &amp; Date</b>	224/KIIDC/2020-21 dated 06.11.2020
<b>Accepted PAC</b>	Rs 44,49,87,099.00
<b>Duration of Project</b>	18 MONTHS
<b>Site Handover Date</b>	16-11-2020
<b>Scheduled Date of Completion</b>	15-05-2022
<b>Extended T.O.C. (if any)</b>	NIL
<b>Total Bill Submitted (₹)</b>	₹ 2,32,66,073.00/-
<b>Total Bill Paid (₹)</b>	NIL