

PROJECT PROFILE	
Name of the Work	KIIDC-Providing Community micro irrigation Phase 1 in karadipara LIS - Construction of irrigation room and electrification for micro irrigation work at kozhinjampara eruthenpathy Panchayath palakkad district
Description	Construction of Irrigation room
Components	1.Construction of Irrigation room 2.Electrification 3 4. 5. 6. 7. 8. 9. 10.
District	Palakkad
Constituency	Chittur
Department	Irrigation department
Funding Agency	Palan fund
Name of the Project Co-ordinator	Lakhan murahari
Name of the Project Engineer	Amal Padmu LP
Name of the Contractor	M/s Vallamattam constructions
AS Order No. & Date	GO(Rt) No 609/2020/WRD dated 28/09/2020
AS Amount (₹)	3.2Cr
TS Order No. & Date	Order No-KIIDC/734/2020-PE20 Dt.28/01/2021
TS Amount (₹)	Rs.25.6Lakhs
Revised AS (if any)	
Agreement No. & Date	249/KIIDC/2020-21 dated 26-02-2021
Accepted PAC	Rs.16.41 Lakhs
Duration of Project	6 Months
Site Handover Date	03-06-2021
Scheduled Date of Completion	03-12-2021
Extended T.O.C. (if any)	
Total Bill Submitted (₹)	0
Total Bill Paid (₹)	0