

<b>PROJECT PROFILE</b>	
<b>Name of the Work</b>	RUSA II PROJECT - CONSTRUCTION-PAVANATHMA COLLEGE MURIKKASSERI, IDUKKI.
<b>Description</b>	SCOPE OF THE PROJECT IS TO PROVIDE NEW ACADEMIC BLOCK FOR PAVANATHMA COLLAGE AT MURIKKASSERY
<b>Components</b>	2. FIRST FLOOR 3. ELECTRIFICATION
<b>District</b>	IDUKKI
<b>Constituency</b>	IDUKKI
<b>Department</b>	DEPARTMENT OF EDUCATION
<b>Funding Agency</b>	RUSA
<b>Name of the Project Co-ordinator</b>	SRI. SARATH SR
<b>Name of the Project Engineer</b>	SRI. VISAKH AK
<b>Name of the Contractor</b>	ANCHANICAL CONSTRUCTIONS
<b>AS Order No. &amp; Date</b>	149/2019/RUSA-SPD DATED 23-09-2019
<b>AS Amount (₹)</b>	RS. 1,00,00,000.00
<b>TS Order No. &amp; Date</b>	KIIDC/339/RUSA/PAVANATMA COLLEGE/2019 DT 26/10/2019
<b>TS Amount (₹)</b>	RS. 1,00,00,000.00
<b>Revised AS (if any)</b>	NIL
<b>Agreement No. &amp; Date</b>	189/KIIDC/2019-20 DTD 02.12.2019
<b>Accepted PAC</b>	RS. 79,72,060.41
<b>Duration of Project</b>	9 MONTHS FROM HANDOVER
<b>Site Handover Date</b>	6/2/2021
<b>Scheduled Date of Completion</b>	3/2/2021
<b>Extended T.O.C. (if any)</b>	8/31/2021
<b>Total Bill Submitted (₹)</b>	RS. 54,77,389.29
<b>Total Bill Paid (₹)</b>	RS. 31,80,099.00