

SL NO	NAME OF WORK	HEAD	COMPONENTS	NAME OF DISTRICT	NAME OF CONTRACTOR	AS AMOUNT	AGREED AMOUNT	RE AMOUNT	DATE OF AGREEMENT	ORIGINAL TIME OF COMPLETION	EXTENDED TIME OF COMPLETION	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS
1	Reformation of Damaged Sunken Sea Wall at Chellanam using Tetrapods and rubble in Between CP Stone 976 and 1052 for 10km Stretches Along Chellanam Coast in Ernakulam District – Phase I for a length of 7/350 km in between CP 986 and CP 1026	KIIFB	1. Reformation of Seawall (6.64 km) 2. Construction of 6 no. of Groynes at Bazar (0.66 km)	Ernakulam	M/s. ULCCS	₹ 3442000000 , REVISED FS ₹3626463312	₹ 2,56,89,67,441.29	₹ 3,07,32,73,993.00	30-12-2021	02.05.2023	31.05.2024	89% As per RE II	87.04% As Per RE II	<ul style="list-style-type: none"> Seawall work of about 6.64 km (out of 6.64 km) completed. Bazar groynes work is ongoing - 3 (1 Short Groyne + 2 T Groyne) out of the 6 groynes has been completed and 3 nos. (1 Short Groyne (95% completed) + 2 T Groyne) are in progress. Walkway 940m completed out of 6.64 km.
2	Construction of Groyne Between CESC 645 and 672 (Ch.77.34 km to Ch.82.74 km) at Ambalapuzha South, North Panchayat and Punnapra South Panchayat	KIIFB	Construction of 30 nos. of Groynes	Alappuzha	M/s. Ramalingam Construction Company (P) Ltd.	₹ 1,84,04,00,000.00	₹ 1,75,48,87,125.58	₹ 69,19,80,121.00	22-07-2020	29-01-2022	31.05.2024	86.00%	86.00%	<ul style="list-style-type: none"> 18 nos. of groynes completed. 8 nos. of groynes ongoing.
	Construction of 21 nos. Groynes at Arattupuzha in Between Ch.56.6 to 57.8 km at Arattupuzha	KIIFB	Construction of 21 nos. of Groynes	Alappuzha	M/s. Ramalingam Construction Company (P) Ltd.			₹ 42,75,52,031.00	22-07-2020	29-01-2022	31.05.2024	90.00%	84.00%	<ul style="list-style-type: none"> 15 nos. of groynes completed. 4 nos. of groynes ongoing.
	Construction of 13 nos. Groyne at Pathiyankara in Between Ch.60.1 to 61.6 km at Thrikkunnapuzha	KIIFB	Construction of 13 nos. of Groynes	Alappuzha	M/s. Ramalingam Construction Company (P) Ltd.			₹ 30,35,37,349.00	22-07-2020	29-01-2022	31.05.2024	92.00%	76.89%	<ul style="list-style-type: none"> 6 nos. of groynes completed. 7 nos. of groynes ongoing.
	Construction of 16 nos. Groyne at Vattachal in Between Ch.53.4 To Ch.55.2 km (1.8km) at Arattupuzha	KIIFB	Construction of 16 nos. of Groynes	Alappuzha	M/s. Ramalingam Construction Company (P) Ltd.			₹ 43,05,22,756.00	22-07-2020	29-01-2022	31.05.2024	88.00%	82.37%	<ul style="list-style-type: none"> 12 nos. of groynes completed. 4 nos. of groynes ongoing.
	Construction of Groyne at Kattoor from Ch.168.465 km to Ch.171.627 km (Old Ch.96.643 km to Ch.99.535 km)	KIIFB	Construction of 34 nos. of Groynes	Alappuzha	M/s. Ramalingam Construction Company (P) Ltd.			₹ 72,64,37,834.00	22-07-2020	29-01-2022	31.05.2024	92.00%	82.00%	<ul style="list-style-type: none"> 23 nos. of groynes completed. 11 nos. of groynes ongoing.
3	Construction of Groynes Fields in the Severely Eroded Coastal Belt of Alappuzha District at Ottamassery, Kattoor-Polletthai, Kakkazham (Ambalappuzha) and Nellanickal (Vattachal)	KIIFB	1. Construction of 8 no. of Groynes at Kakkazham 2. Construction of 9 no. of Groynes at Polletthai 3. Construction of 7 no. of Groynes at Ottamassery 4. Construction of 3 no. of Groynes at Nellanickal	Alappuzha	M/s. Ramalingam Construction Company (P) Ltd.	₹ 88,12,94,000.00	₹ 61,91,56,660.44	₹ 90,64,63,792.22	10.11.2022	11-02-2024		20%	8.91%	Casting works in progress.
						₹ 6,34,81,57,312.00	₹ 4,94,30,11,227.31	₹ 6,55,97,67,876.22						