SL NO	NAME OF WORK	HEAD	COMPONENTS	NAME OF DISTRICT	NAME OF CONTRACTOR	AS AMOUNT	AGREED AMOUNT	RE AMOUNT	DATE OF AGREEMENT	ORIGINAL TIME OF COMPLETION	EXTENDED TIME OF COMPLETION	PHYSICAL PROGRESS	FINANCIAL PROGRESS	1
1	Desiltation of Chulliyar Dam	WRD	Volume of sediment to be removed: 11,33,610 m ³	Palakkad	M/s. Koothradans Infrastructure LLP.		₹ 6,00,81,330.00	₹ 6,00,81,330.00	18.05.2022	01.08.2023	Till next HLEC Meeting	50.91%	25.00%	
2	Desiltation of Velliyankallu RCB	WRD	Volume of sediment to be removed: 16,000 m ³	Palakkad	Sri. M. Unnikrishnan		₹2,85,15,000.00	₹ 3,04,16,000.00	20.05.2022	27.11.2022	26.08.2023	100.00%	100.00%	
3	Desiltation of Aruvikkara Dam	WRD	Volume of sediment to be removed: 10,24,586 m ³	Thiruvananthapuram										
4	Desiltation of Moothikkayam RCB	WRD	Moothikkayam RCB – approximately 2,50,000.00 m ³ (upstream) & 26,000.00 m ³ (downstream) quantity of sand is deposited	Malappuram										• Co
5	Desiltation of Kankakadavu RCB	WRD	Kankakadavu RCB – approximately 8,12,273.53 m ³ (upstream) & 11,88,091.25 m ³ (downstream) quantity of sand is deposited	Malappuram										
L														

0

0 ₹ 8,85,96,330.00 ₹ 9,04,97,330.00

REMARKS

Volume of desilted sediment: 5,77,169 m³ Sale quantity: 2,70,759 m³ Payment remitted: ₹15020332.50 (3 installments)

Work completed. Payment remitted: ₹3,04,16,000.00 (6 installments)

Administrative Sanction accorded for soil investigation and survey work on 13.10.2022 (*27.28 lakhs).
Bathymetric and topographic survey were carried out in 100 Ha area - Survey work and soil investigation completed
Tendered on 21.02.2024, extended up to 15.04.2024. Opening on 18.04.2024.

Construction of RCBs are in progress and the desiltation project can be commenced after the completion of ongoing RCB work
 Meanwhile sedimentation analysis can be done.
 Willingness of RCB to conduct sedimentation analysis was requested on 12.06 2023
 KERI submitted an estimate (%1,68,500.00) for soil investigation work - Kankakadavu