SL NO	NAME OF WORK	HEAD	COMPONENTS	NAME OF DISTRICT	NAME OF CONTRACTOR	AS AMOUNT	AGREED AMOUNT	RE AMOUNT	DATE OF AGREEMENT	ORIGINAL TIME OF COMPLETION	EXTENDED TIME OF COMPLETION	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS
1	Comprehensive development of Muzhapilangad u -Dharmadam beach in Kannur District Character area I	Project Funded by KIIFB	Promende,security cabin,toilet blocks,skate park,kiosk,artistic pavilion,shaded structure,gazebos,irri gation work,STP/WTP etc	Kannur	M/s. ULCCS	₹ 2,33,71,65,500.00	₹ 61,62,88,142.16	₹ 64,54,81,268.69	26.08.2022	26.02.2024	25-02-2024	75.00%	42.00%	Agreement executed on 26-08-2022 •Work is accelerated to complete within the targeted date for a stretch of 1km including STP/WTP and Substation by May 2024 •CC Sixth and part bill for an amount of Rs 5,85,05,504/- approved by KIIFB