SL NO	NAME OF WORK	HEAD	COMPONENTS	NAME OF DISTRICT	NAME OF CONTRACTOR	AS AMOUNT	AGREED AMOUNT	RE AMOUNT	DATE OF AGREEMENT	ORIGINAL TIME OF COMPLETION	EXTENDED TIME OF COMPLETION	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS
1	RUSA II - St Dominic's College, Kanjirapally, Kottayam Additional works - Installation of Roof Top Solar Power Plant for New Block and Toilet Block in Main Building - General Electrical Work	RUSA	Installation of a 20 KW solar power plant for the New block and a 6Kw solar power plant for the toilet block in the main building, along with the associated general electrical work	'	M/s. ROZE Solar solution Pvt Ltd	₹1,60,00,000.00	₹13,77,000.00	₹13,77,000.00	07.03.2024	16.05.2024	-	-	0%	Ongoing
2	RUSA II- Pavanatma College, Murikkasseri, Idukki - Additional works - Installation of sound system for Auditorium, Solar power plant for library and incinerator for hostel- General Electrical work	RUSA	Installation of sound system for Auditorium, Solar power plant for library and incinerator for Soild waste management	ldukki	M/s S& S V Electricals	₹1,40,00,000.00	₹ 10,16,918.00	₹10,16,918.00	16.10.2023	25.11.2023	31.01.2024	100%	45%	Final bill pending

₹3,00,00,000.00 ₹23,93,918.00 ₹23,93,918.00