SL NO	NAME OF WORK	HEAD COM	PONENTS	NAME OF DISTRICT	NAME OF CONTRACTOR	AS AMOUNT	AGREED AMOUNT	RE AMOUNT (incl. GST)	DATE OF AGREEMENT	ORIGINAL TIME OF COMPLETION	EXTENDED TIME OF COMPLETION	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS
								PHA	SE - 1					
1		2. Kalar	amandapam	Kannur	M/s Classic Builders	₹ 1,31,63,138.00	₹ 52,38,506.25	₹ 61,27,027.26	17.02.2021	26.02.2022	29-02-2024	98	73.77	< Gallery works completed < Kalarithara completed. < Kalasamandapam works completed. <sadarhalli pavement<br="">completed < Work for toilet block foundation in progress.</sadarhalli>
2	Illikunnu Church	2. Pathy 3. Wood	den works rical works	Kannur	Sri. Varkeychan Vallamattom	₹ 2,47,12,467.72	₹ 79,80,797.39	₹ 94,13,133.64	26.02.2021	07.03.2022	31.01.2024	98	72.76	< Interlock paving and sadarhalli stone paving completed. < Plastering work for church completed. < Compound wall and retaining wall work fully completed. < Electrification completed. < Pathway interlocking work completed < Lamp post installation work completed < Polishing work balance.
3		1. Pathv 2. Elect Tourism 3. Roof	rification	Kannur	Sri. Varkeychan Vallamattom	₹ 1,69,78,465.11	₹ 1,51,89,087.16	₹1,69,38,077.83	26.02.2021	07.03.2022	31.01.2024	100	89.27	< 100% physical progress achieved at the site. < Implementation of museum components to be executed with separate tender.
4		pointing 3. Car F 4. Stage	oura and Parking	Kannur	M/s Rubicon constructions	₹ 3,16,79,939.88	₹ 1,21,48,875.48	₹ 1,46,99,428.67	05.10.2021	13.10.2022	31.06.2024	99	89.48	Cottupura and agrashala work 100% completed. Open stage work completed. eave board fitting and wood panelling on steel columns work under progress.
5		clockrod 2. Ticke 3. Pilgri 4. Land 5. Elect Tourism Project Funded	t counter m shelter	Kannur	Sri. Saji Varghese	₹ 2,27,77,686.75	₹ 1,74,91,971.97	₹1,74,91,971.97	26.02.2021	07.03.2022	31.06.2024	80	32	1. 80% of works on Dormitory and clockroom completed. 2. 96% of works on Ticket counter accomplished. 3. 98% of Pilgrim shelter work completed 4. Electrification work 50% completed.
6	Makreri Temple: Tourist Amenities & Streetscape	2. Truss 3. Toilei 4. Land 5. Wate 6. Pavir	block scaping r supply work	Kannur	M/s Saaj Constructions	₹ 6,17,65,108.62	₹ 1,83,50,573.45	₹2,13,97,067.40	11.06.2021	25.06.2022	31.12.2023	100	84.47	Sadarhalli paving completed. Laterite work for both oottupura and office completed. Compound wall completed. Plastering works, polishing and truss works completed. Final RE approved by the TS Committee. Museum work under execution as separate package.
7	Jagannath Temple	1. Sadh 2. Chira	arhalli paving works ification	Kannur	Sri. R V Joseph	₹ 3,79,99,804.09	₹ 1,48,17,938.56	₹ 1,66,38,041.91	26.02.2021	07.03.2022	30.10.2023	100	100	<100% of agreed items as per BOQ executed at the site. <sadarhalli, paving<br="">works, Chira works and Electrical works executed successfully. <final by<br="" reaproved="">KIIFB. <final bill="" submitted="" to<br="">KIIFB for approval.</final></final></sadarhalli,>
8		pond 2. Oottu 3. Galle 4. Toile 5. Wate	ry facility r tank bing and	Kannur	M/s Saaj Constructions	₹ 2,43,86,244.53	₹ 1,53,10,333.98	₹ 1,53,10,333.98	21.11.2022	21.11.2023	15.06.2024	40		< Oottupura work with 5 rooms ongoing as per the revised design based on soil investigation report. < Laterite works up to lintel level for GF and FF completed.

		_												
9	Vairighathakan Temple	Tourism Project Funded By KIIFB	8. Plumbing	Kannur	PICOS	₹ 1,85,63,437.00	₹1,47,79,355.90	₹ 1,47,79,355.90	02.05.2023	01.02.2024	31.05.2024	40		. < Oottupura and toilet block roof work under progress. <wooden is="" under<br="" works="">progress. < Compound wall work in progress.</wooden>
10	Kakkulangara Mosque	Tourism Project Funded By KIIFB	1. Conservation of mosque 2. Pathway 3. Conservation of Kulappura 4. Gallery and Toilet Block 5. Plumbing and miscellaneous 6. Landscaping 7. Pond Renovation 8. Compound wall 9. Renovation of entrance building 10. Electrification	Kannur	Sri. Varkeychan Vallamattom	₹ 1,85,63,437.00	₹ 95,38,951.00	₹ 95,38,951.00	05.12.2023	05.12.2024		6		< Work under progress. < Entrance building renovation work under progress.
11	Lokanarkavu Temple	Tourism Project Funded	Kavu- Compound wall Z. Step Conservation of small chira, Kulappura Thanthrimadom Cottupura Museum of folklore Conservation of big chira Ravement works Landscaping Lectrical building, outdoor lighting, electrification of lamppost	Kozhikode	M/s Saaj Constructions	₹ 6,69,28,524.54	₹ 3,78,74,574.27	₹ 4,46,87,242.26	17.06.2021	26.06.2022	31.12.2023	100	54.15	< All works as per BOQ schedule executed at the site. < Museum work to be executed as separate work. < Foreclosure agreement executed. < Final RE approved by the TS committee. < Final bill under scrutiny.
12	Thirunelli Maha Vishnu Temple	Tourism Project Funded By KIIFB	Reconstruction of Vilakkumadam Revival of Pond Electrification	Wayanad	ULCCS	₹ 2,86,71,256.21	₹ 2,67,03,090.00	₹ 2,67,03,090.00	25.01.2024	25.09.2024				< TS and package file approved. < Agreement executed < Site handed over < A case exist regarding Vilakkumadam
13	Thrissilery Mahadeva Temple	Tourism Project	Oottupura and Multi purpose hall Landscaping Kulappura Entrance kiosk Toilet block Internal Water supply and Sanitary arrangements	Wayanad	ULCCS	₹ 1,40,99,727.56	₹1,30,14,430.00	₹ 1,30,14,430.00	16.03.2024	16.03.2025				< Agreement executed.
14	Municipal Stadium	Tourism Project Funded By KIIFB	1. Park and building 2. Toilet block 3. Plumbing and sanitary fittings 4. Seaters 5. Landscaping 6. Electrification 7. THP sculpture and logo	Kannur		₹ 1,01,72,845.07								<design and="" are="" by="" drawings="" kiidc.<="" p="" preparation="" the="" under=""> < Estimate revision according to the design changes in the final stage. < TS to be issued and then work to be tendered.</design>
15	Odathil Mosque and Paris Hotel Street	Tourism Project Funded By KIIFB	Shifting & connection charges	Kannur		₹ 92,10,856.33								Technical sanction obtained for the work Paris street
								PH	ASE-2					
16	Puralimala Temple	Tourism Project Funded By KIIFB	1.Nadapanthal 2.Waiting shed 3. Office 4. Toilet, Pathway, Water tank, Demolishing shed 5. Plumbing, Landscape, Electrical works	Kannur	M/s Veda Constructions	₹ 65,26,536.00	₹ 62,79,215.13	₹ 62,79,215.13	28.10.2021	06.11.2022	03.12.2023	25	19	Office block cornice stone work completed. Toilet block roof concrete electrical & plastering completed. Outer Stair Work completed. Nadapanthal truss work to be started. First RE approved by the TS Committee.

17 Sree Oorpazhachi Kad Temple	Tourism Project Funded By KIIFB	within sanctum	Kannur	Sri. Saji Varghese	₹ 1,78,54,784.00	₹ 1,43,59,641.07	₹ 1,43,59,641.07	01.04.2023	04.01.2024	03.05.2024	35	13	< Temple shelter/Nadapanthal completed. <truss completed.<br="" work="">< Conservation of Pond under progressing.</truss>
18 Sree Peralassery Temple	Tourism Project Funded By KIIFB	9. Multi purpose hall 10. Water tank &	Kannur	ULCCS	₹ 2,69,77,600.00	₹ 2,28,62,360.00	₹ 2,28,62,360.00	11.08.2023	20.08.2024		5		< Earth cutting completed. < Drawing revised as per site condition as the site is not a level ground
19 Sree Chirakka Kavu Bhagavathi Temple	Tourism Project Funded By KIIFB	Landscaping Electrification	Kannur	M/s Saaj Constructions	₹ 1,68,13,060.00	₹ 1,60,17,966.76	₹ 46,14,932.64	22.08.2022	02.09.2023	31.01.2024	100	41	 office building and sadharhalli works completed. All works other than oottupura completed. Land not available for Oottupura and allied works. The contractor requested for foreclosure due to non availability of
20 Kadirur Surya Narayai Temple	Tourism Project Funded By KIIFB	Pavement and toilet block Kulappura Saraswathi mandapam Electrification for ootupura Electrification for toilet block & saraswathi mandapam Supplying and expecting at the safety.	Kannur	M/s Rubicon constructions	₹ 2,95,48,944.00	₹ 2,36,62,827.70	₹ 2,79,18,629.27	25.04.2023	02.02.2024	20-08-2024	42	10	< Toilet block work 90% completed. Ceiling & electrification remaining. < Sarawsathi mandapam work 96% completed. Ceiling & electrification remaining. < Oottupura slab completed. < Foundation for lamp post in pond completed. < Electrical works pending
21 Pazhassi smrithi Mandapam Mattannur	Tourism Project Funded By KIIFB	area 8. Electrification	Kannur	Sri. Amiraly	₹ 3,57,19,967.00	₹ 1,96,62,998.00	₹ 1,96,62,998.00	07.06.2023					MoU not executed between Tourism Department and Mattannur Municipality. < Only after execution of MoU work could be commenced.
22 Sree Mridanga Saileswari Temple	Tourism Project Funded By KIIFB	S. Electrification	Kannur	Sri. Varkychan Vallamattom	₹ 3,42,58,478.00	₹1,98,96,167.00	₹ 1,98,96,167.00	05.12.2023	04.12.2024		5		< Agreement executed. < MoU executed. < PCC work completed. < RR work in progress.
23 Sree Thacholi Maniko Temple	Tourism Project Funded By KIIFB	7. External lighting	Kozhikode	ULCCS	₹ 2,03,22,076.00	₹1,71,95,911.11	₹1,71,95,911.11	31.07.2023	03.05.2024		15		< Kalari training center 25% compeletd up to tie beam level.truss work ongoing. < Kalari living museum(office block) 30% completed.FF concrete completed. <gallery 20%<br="" steps="">completed</gallery>
Valliyoorkavu Temple- Streetscape		PCC for step Step Sadarhalli Paving Side Laterite Wall Lamp Post Painting and Finishing works.	Wayanad	Sri. Amiraly	₹ 54,95,407.00	₹36,73,949.76	₹ 43,06,327.97	30.04.2022	11.10.2022	29.02.2024	100	75.00	Work completed
24 Valliyoorkavu Temple Convention centre	Tourism Project Funded By KIIFB	5.Landscape 6. Electrification	Wayanad		₹ 3,76,52,614.00								< Work to be tendered.

		_										
25	Pazhassiraja Smrithi Mandapam	Tourism Project Funded By KIIFB	Streetscape at Pazhassiraja Smrithi mandapam Lamppost 3. Gazebos 4. Lanscaping 5. Electrification	Wayanad		₹ 55,34,748.00						< Agreement executed. < MOU not executed till date. < Foreclosed the agreement.
26	Thalakkal Chandu Museum-Panamaram	Tourism Project Funded By KIIFB	Food Kiosk Paved Walkway Toilet block Retaining wall Althara Proposed tar road Landscaping Electrification	Wayanad	ULCCS	₹ 4,22,89,932.00	₹ 3,75,18,912.00	₹ 3,75,18,912.00	29.01.2024	29.01.2025		< TS and package file approved. < Agreement executed < Site handed over
	Thodeekalam Siva Temple	Tourism Project Funded By KIIFB	Pathway around Pond Steps ipligrim shelter Museum components Electrical works	Kannur		₹88,09,516.00						To be Tendered
28	Arakkal Kettu	Tourism Project Funded By KIIFB	1. Pedestrian pathway 2. Beach side beautification 3. Conservation of Arakkal kettu and museum 4. library buildings 5. food street and coffee kiosk 6. plumbing and electrical works	Kannur		₹7,00,03,063.00						NOC to be obtained from owners. MoU not executed.
	Vadakara Thazhe Angadi	Tourism Project Funded By KIIFB	Flexible pavement Street furniture drainage and electrical duct street landscape electrification	Kozhikode		₹ 1,43,16,803.00						< Almost 75-80% of works as per the scope was already executed by the Tourism Department. < A joint site visit conducted by Hon. MLA along with KIIDC officials to discuss alternate proposals.

₹77,17,96,466.41 ₹38,95,68,433.94 ₹40,13,53,246.01