

PROJECT PROFILE	
Name of the Work	IMPROVEMENT AND DEVELOPING ECO-TOURISM AT THENMALA DAM IN KOLLAM DISTRICT
Description	The project aims to improve and develop the Thenmala dam surroundings aesthetically with natural beauty and the developing the eco-tourism facilities.
Components	<div> 1. PAVEMENT AND PATHWAY 2. WELCOME FOUNTAIN 3. PERGOLA 4. CHILDREN'S PLAY AREA 5. SEATING 6. SECURITY ROOM AND CLOAK ROOM 7. PAVILION 8. PHOTO POINT 9. RAILING 10. VIEW POINT 11. BUILDING RENOVATION 12. TOILET RENOVATION 13. SHED TO SHOP CONVERSION 14. PROVISIONS FOR STEEL BRIDGE </div> <div> 15. SHOPS 16. GATHERING SPACE 17. COIR MAT 18. BENCHES 19. DUSTBIN AND SINAGE 20. TOILET BLOCK 21. ELECTRIFICATION 22. MICRO IRRIGATION 23. SOFT LANDSCAPING 24. FENCING 25. WATER TANK 26. PLUMBING 27. GATES </div>
District	KOLLAM
Constituency	PUNALUR
Department	TOURISM DEPARTMENT
Funding Agency	TOURISM DEPARTMENT
Name of the Project Co-ordinator	OMANAKUTTAN S.
Name of the Project Engineer	STEPHY SEBASTIAN
Name of the Contractor	TOMY VALLAMATTAM
AS Order No. & Date	G.O. (Rt) No.281/2019/Tourism dated 24/08/2019
AS Amount	Rs. 4,49,90,000.00
TS Order No. & Date	Order No.KI IDC/391/Thenmala Dam/2019 dated 26/02/2020
TS Amount	Rs. 4,49,90,000.00
Revised AS (if any)	NIL
Revised AS Amount (if any)	NIL
Agreement No. & Date	AGREEMENT NO.222/KI IDC/2020-21 dated 29/10/2020
Accepted PAC	Rs. 3,45,61,108.96
Duration of Project	15 MONTHS
Site Handover Date	09-11-2020
Scheduled Date of Completion	08-02-2022
Extended T.O.C. (if any)	NIL
Total Bill Submitted	NIL
Total Bill Paid	NIL