

| PROJECT PROFILE                         |  |
|---|--|
| <b>Name of the Work</b>                 | CHUNGAM (CHAKREPURAKKAL) – KAYALCHIRA PATHWAY DEVELOPMENT AND BOAT LANDING BY THE SIDE OF PUNNAMADA RIVER, AT ALAPPUZHA DISTRICT   |
| <b>Description</b>                      | Improving the boat landing center at Chungam, Alappuzha by providing pile and slab retaining wall and raising the ground, construction of walkway and spreading of paver blocks to develop the tourism activities. |
| <b>Components</b>                       | 1. WALKWAY<br>2. BOAT LANDING<br>3. PILE AND SLAB<br>4. SOLAR LIGHTING   |
| <b>District</b>                         | ALAPPUZHA  |
| <b>Constituency</b>                     | AMBALAPPUZHA   |
| <b>Department</b>                       | TOURISM DEPARTMENT   |
| <b>Funding Agency</b>                   | TOURISM DEPARTMENT   |
| <b>Name of the Project Co-ordinator</b> | P. MAHADEVAN   |
| <b>Name of the Project Engineer</b>     | SHEHAS A. SHUKKUR  |
| <b>Name of the Contractor</b>           | M/S. TBAS CONSTRUCTIONS  |
| <b>AS Order No. &amp; Date</b>          | G.O.(Rt) No.270/2019/Tourism dated 22/08/2019  |
| <b>AS Amount</b>                        | Rs. 3,40,00,000.00   |
| <b>TS Order No. &amp; Date</b>          | Order No.KI IDC/392/Chungam II/2019 dated 17/01/2020   |
| <b>TS Amount</b>                        | Rs. 3,40,00,000.00   |
| <b>Revised AS (if any)</b>              | G.O.(Rt) No.38/2021/Tourism dated 02/02/2021   |
| <b>Revised AS Amount (if any)</b>       | Rs. 3,55,18,893.00   |
| <b>Agreement No. &amp; Date</b>         | AGREEMENT NO.247/KI IDC/2020-21 dated 26/02/2021   |
| <b>Accepted PAC</b>                     | Rs. 1,10,51,210.00   |
| <b>Duration of Project</b>              | 9 MONTHS   |
| <b>Site Handover Date</b>               | 05-05-2021   |
| <b>Scheduled Date of Completion</b>     | 04-02-2022   |
| <b>Extended T.O.C. (if any)</b>         | NIL  |
| <b>Total Bill Submitted</b>             | NIL  |
| <b>Total Bill Paid</b>                  | NIL  |