

PROJECT PROFILE	
Name of the Work	KIIDC-Providing Community micro irrigation Moongilmada LIS -Construction of fertigation room,pump,pipe line,sump tank and electrification for micro irrigation work at eruthenpathy Panchayath palakkad district
Description	Construction of fertigation room,pump,pipe line,sump tank and electrification work to Irrigate 250 acres of agricultural land
Components	<ol style="list-style-type: none"> 1.Construction of Irrigation room 2.Construction of well at RBC 3.Fertigation Room 4. Conversion of abandoned Rbc in to Storage structure 5.Pumping line from moolathara to Moongilmada 7.Electrical work 8. 9. 10.
District	Palakkad
Constituency	Chittur
Department	Department of Water Resource
Funding Agency	RKI
Name of the Project Co-ordinator	Lakhan murahari
Name of the Project Engineer	Amal Padmu LP
Name of the Contractor	M/s Vallamattam constructions
AS Order No. & Date	GO.(Rt)No. 918/2019//WRD dated 07/12/2019
AS Amount (₹)	6.79 Cr(Civil &MI)
TS Order No. & Date	Order No.KIIDC/578/Micro Irrigation-Moongilmada-Date 04-09-2020
TS Amount (₹)	Rs.1.88 Crores
Revised AS (if any)	
Agreement No. & Date	219/KIIDC/2020-21 dated -02-2021
Accepted PAC	Rs.1.54 Crores
Duration of Project	6 Months
Site Handover Date	03-06-2021
Scheduled Date of Completion	26-09-2021
Extended T.O.C. (if any)	
Total Bill Submitted (₹)	0
Total Bill Paid (₹)	0