PROJECT PROFILE	
Name of the Work	CONSTRUCTION OF REGULATOR WITH LOCK ACROSS KONOTHUPUZHA RIVER AT PUTHENKAVU IN UDAYEMPEROOR PANCHAYATH, ERNAKULAM DISTRICT THE PROJECT MINIO OF PROPERTING SOURCE PARCHAYATH TO PROJECT MINIO OF PROPERTY OF THE PROJECT MINIO OF PROPERTY OF THE PROJECT MINIO OF PROPERTY OF THE PROJECT MINIO OF THE PROJECT MINION OF THE PROJECT M
Description	summer season and there by protecting the agricultural lands scattered in various panchayath including Ambaloor,Udeyamperoor,Mulamthuruthy and Chottanikkara as well as in the areas of Thrippunithura panchayath.This structure is 62m length and contain 3 vents of clear span 12m and 1 vent of 9m.The lock portion is 40m length with clear span pf 6.00m
Components	1. REGULATOR 2. CONSTRUCTION OF LOCK PORTION 3. BANK PROTECTION WORKS 4. CONSTRUCTION OF WATCH MAN ROOM 5. ELECTRICAL WORKS 6. MECHANICAL WORKS
District	ERNAKULAM
Constituency	THRIPPUNITHURA & PIRAVOM (BORDER)
Department	WATER RESOURCE DEPARTMENT
Funding Agency	KIIFB
Name of the Project Co-ordinator	RADHAKRISHNAN .K
Name of the Project Engineer	REMYA P R
Name of the Contractor	M/S MARYMATHA INFRASTRUCTURE PVT LTD
AS Order No. & Date	WRD-022-10/APR-6/2020 KIIFB dated 28-07-2020
AS Amount	Rs 25,75,80,000.00
TS Order No. & Date	KIIDC/310/KIIFB-RCB-KNTH/2018 dated 03-09-2020
TS Amount	Rs 25,75,80,000.00
Revised AS (if any)	NIL
Agreement No. & Date	230/KIIDC/2020-21 dated 04-01-2021
Accepted PAC	Rs 24,36,10,473.15
Duration of Project	18 MONTHS
Site Handover Date	14-01-2021
Scheduled Date of Completion	13-07-2022
Extended T.O.C. (if any)	NIL
Total Bill Submitted (₹)	NIL
Total Bill Paid (₹)	NIL
L	1