PROJECT PROFILE	
Name of the Work	CONSTRUCTION OF Groyne at Ambalapuzha South, North anchayath and Punnapra South Panchayath.
Description	CONSTRUCTION OF 30 number Groynes in 3.2 kms Between CESCP 645 and 672 (Ch 77.34 km to Ch. 82.74 km) at Ambalapuzha South, North Panchayath and Punnapra South Panchayath with 305 m Sea wall
Components	1. 20m groynes - 5 nos 2. 30m Groynes - 7 nos 3. 40m groynes - 9 nos 4. 50m Groynes - 9 nos 5. Sea wall length - 305 m 6. Total quantity of Boulders - 178922 MT 7. 2T tetrapods - 23902 nos 8. 5T tetrapods - 2956 nos 9. Geomat - 101617 m2 10. Earthwork Excavation - 45955.7 M3
District	ALAPPUZHA
Constituency	AMBALAPPUZHA
Department	KIIDC
Funding Agency	KIIFB
Name of the Project Co- ordinator	RAJASHEKHARAN PILLAI
Name of the Project Engineer	M A FASEELA NASAR
Name of the Contractor	RAMALINGAM CONSTRUCTION COMPANY
AS Order No. & Date	WRD001-01-PA-01 Dated 23.02.2019
AS Amount (₹)	₹ 53.358 Cr
TS Order No. & Date	253/KIIDC/KIIFB/GROYNE/AMZA-PRA/S&N/2017 dated 02/07/2019
TS Amount (₹)	₹ 43,96,50,000
Revised AS (if any)	nil
Agreement No. & Date	211/KIIDC 2020-2021 dtd 22.07.2020
Accepted PAC	Rs.51.358 Cr
Duration of Project	18 months
Site Handover Date	30.07.2020
Scheduled Date of Completion	29.01.2022
Extended T.O.C. (if any)	nil
Total Bill Submitted (₹)	69936160 (excluding GST)
Total Bill Paid (₹)	-
I	<u> </u>