

PROJECT PROFILE	
Name of the Work	KIIDC-Providing Community micro irrigation at karadipara LIS in eruthenpathy Panchayath palakkad district
Description	Propossed to irrigate 171 acres of agriculture land in precission manner
Components	1.Automation Unit 2.Head Unit 3.Main Line 4.submain 5. 6. 7. 8. 9. 10.
District	Palakkad
Constituency	Chittur
Department	Department of Water Resourses
Funding Agency	Palan fund
Name of the Project Co-ordinator	Lakhan murahari
Name of the Project Engineer	Amal Padmu LP
Name of the Contractor	M/s poljo Vyapar kendra Pvt Ltd
AS Order No. & Date	GO(Rt) No 778/2019/WRD dated 30/10/2019
AS Amount (₹)	3.1Cr(Civil &MI)
TS Order No. & Date	KIIDC/734/2020-PE20 Dt 28/01/2021
TS Amount (₹)	Rs.2.6Crores
Revised AS (if any)	
Agreement No. & Date	251/KIIDC/2020-21 dated 26-02-2021
Accepted PAC	Rs.2.34Crores
Duration of Project	12 Months
Site Handover Date	26-02-2021
Scheduled Date of Completion	26-02-2022
Extended T.O.C. (if any)	
Total Bill Submitted (₹)	0
Total Bill Paid (₹)	0