

PROJECT PROFILE	
Name of the Work	KIIFB- CONSTRUCTION OF REGULATOR ACROSS CHITTUR PUZHA AT VADAKARAPALLY PALATHULLI IN PERUVEMBU GRAMA PANCHAYATH IN PALAKKAD DISTRICT.
Description	This Project is to construct a Regulator across Chittur Puzha at Vadakarapally Palathulli in Peruvembu Grama Panchayt in Palakkad District. The main aim of the project is to keep up the sub soil water table above and there by enriching the wells in the nearby locality. The realization of this regulator will strengthen the ayacuts of Chittur Puzha Project. An assured quantity of drinking water can be supplied to the Villages on both banks of the river. Also private pumping can be allowed which will increase the cultivation of cash crops. By the construction of the regulator, the reservoir thus created will help in fish farming.
Components	1.REGULATOR 2.BANK PROTECTION WORKS 3.CONSTRUCTION OF GENERATOR ROOM CUM WATCH MAN ROOM 4.ELECTRICAL WORKS 5.MECHANICAL WORKS
District	PALAKKAD
Constituency	CHITTUR
Department	WATER RESOURCE DEPARTMENT
Funding Agency	KIIFB
Name of the Project Co-ordinator	LAKHAN MURARI
Name of the Project Engineer	ATHUL ASHAR .A
Name of the Contractor	M/S POONAM GRAH NIRMAN PVT . LTD.
AS Order No. & Date	WRD022-09/APR-6/2020/KIIFB Dated : 28-07-2020
AS Amount	Rs 19,84,00,000.00
TS Order No. & Date	KIIDC/315/KIIFB-RCB-VDKRPLY/2018 dated 24/08/2020.
TS Amount	Rs 19,84,00,000.00
Revised AS (if any)	NIL
Agreement No. & Date	231/KIIDC/2020-21 dated 04-01-2021
Accepted PAC	Rs 18,95,69,643.93
Duration of Project	18 MONTHS
Site Handover Date	12-01-2021
Scheduled Date of Completion	12-07-2022
Extended T.O.C. (if any)	NIL
Total Bill Submitted	Rs 1,56,87,274.25
Total Bill Paid	NIL