

SL NO	NAME OF WORK	HEAD	COMPONENTS	NAME OF DISTRICT	NAME OF CONTRACTOR	AS AMOUNT	AGREED AMOUNT	RE AMOUNT	DATE OF AGREEMENT	ORIGINAL TIME OF COMPLETION	EXTENDED TIME OF COMPLETION	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS	
1	LBR002-01-01 : Upgradation of Govt. ITI Dhanuvachapuram	KASE	1. Modern facilities in campus including International standard roads, pathways, gardens, lighting etc. proposed. 2. Construction of a new Main building with Smart Classrooms with integrated provisions for learning including modernized 3. The new Main building serves as the upgraded Administration Block for the Institute with all facilities ready to welcome international guests, Multinational Companies for setting up Production Centres. 4. Canteen and Amenities Block Provided 5. Elegant entrance Gateways with pathways and Cycle track. 6. External Sewerage and Rainwater Drainage 7. New Underground Water Tank proposed. 8. Fire Protection System provided.	Thiruvananthapuram	M/s Heather Constructions	₹ 27,16,00,000.00	₹ 11,18,16,444.30	₹ 11,76,75,485.94	25.11.2019	03.12.2020	30.03.2023	100%	94%	Physically Completed Final bill pending	
2	LBR002-05-01: Upgradation of Govt ITI Malampuzha	KASE		Palakkad	M/s Perfect Engineers	₹ 43,39,41,600.00	₹ 11,61,93,745.00	₹ 12,34,53,111.29	05.03.2020	05.09.2021	31.03.2024	85%	62%	Ongoing	
3	LBR002-04-01: Upgradation of Govt ITI Koyilandy	KASE		Kozhikode	M/s ULCCS	₹ 12,06,00,000.00	₹ 4,22,86,066.00	₹ 4,22,86,066.00	14.08.2020	13.08.2021	24.04.2023	100%	68%	Physically Completed Final bill pending. (Agreed amount including GST quoted by the contractor)	
4	LBR002-03-01: Upgradation of Govt ITI Ettumannur	KASE		Kottayam	M/s Swathy Construction	₹ 9,00,00,000.00	₹ 6,95,25,558.00	₹ 7,09,37,334.96	30.07.2020	09.08.2021	18.02.2023	100%	93%	Physically Completed Final bill pending	
5	LBR002-04-02: Upgradation of Govt ITI Kannur	KASE		Kannur	M/s Shameer M A	₹ 13,06,15,000.00	₹ 3,40,93,937.97	₹ 3,57,25,478.58	26.08.2020	03.05.2021	26.03.2024	98%	56%	Ongoing	
6	LBR002-01-02: Upgradation of Govt ITI Chandanathope	KASE		Kollam	M/s Asian Constructions	₹ 8,84,30,000.00	₹ 3,65,43,591.76	₹ 3,19,21,603.56	16.12.2020	24.08.2021	15.04.2023	100%	65%	Physically Completed Final bill pending	
7	LBR002-02-01: Upgradation of Govt ITI Chengannur	KASE		Alappuzha	M/s Creators Construction	₹ 71,22,00,000.00	₹ 18,66,23,471.00	₹ 20,24,30,230.94	15.10.2020	29.04.2023	11.05.2024	83%	78%	Ongoing	
8	LBR002-03-02: Upgradation of Govt ITI Kattappana	KASE		Idukki	M/s Anchanical Constructions	₹ 8,50,00,000.00	₹ 4,76,87,560.83	₹ 5,06,41,764.63	16.10.2020	21.12.2021	31.12.2023	99%	74%	Ongoing	
9	LBR002-03-03: Upgradation of Govt ITI Chalakkudy	KASE		Thrissur		₹ 29,18,45,000.00									To be retendered
10	LBR002-04-03: Upgradation of Govt EK Nayanar Memorial ITI Kayyur	KASE		Kasaragod		₹ 6,50,00,000.00									To be retendered
						<b>₹ 2,28,92,31,600.00</b>	<b>₹ 64,47,70,374.86</b>	<b>₹ 67,50,71,075.90</b>							