

SL NO	NAME OF WORK	HEAD	COMPONENTS	NAME OF DISTRICT	NAME OF CONTRACTOR	AS AMOUNT	AGREED AMOUNT	RE AMOUNT	DATE OF AGREEMENT	ORIGINAL TIME OF COMPLETION	EXTENDED TIME OF COMPLETION	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS
1	Community Micro Irrigation at Parakkadavu-Nellipara Region Kamakshi Panchayath Idukki District	State Plan Fund	1.PumpRoom 2.OverHead Water Tank 3.Check Dam 4.Well 5.Pump room beside well 6.Micro Part	Idukki	M/s.Mahindra EPC Irrigation	₹ 3,23,00,000.00	₹ 2,79,68,032.00	₹ 2,79,68,032.00	03.10.2023	12.06.2024		12	0	1.Over Water tank upto 3m concreting completed and above 3m brick work ongoing 2.Reinforcement for check dam foundaion ongoing
2	Community Micro Irrigation Project at Sayoojya Cluster Ward No.5&7 Vandanmedu Panchayath Idukki District	State Plan Fund	1.Well 2.Pump Room 3.Check Dam and side protection 4.Electrification 5.Micro Part	Idukki		₹ 3,10,00,000.00			Retender Opened on 11.04.2024	NA			0	Retender published on 16.03.2024 and tender Opening on 11.04.2024
3	Gurunadhan Mannu ,kannam region Community Micro Irrigation project at Seethathode Panchayath Pathanumthitta District	State Plan Fund	1.PumpRoom 2.Well 3.Pond 4.Eletrification 5.Micro Part	Pathanumthitta	M/s.Mahindra EPC Irrigation	₹ 2,85,00,000.00	₹ 2,44,76,997.00	₹ 2,44,76,997.00	12.12.2023	21.12.2024		0		Final Design under Preparation
4	Community Micro Irrigation project at Kanjiramoozhi(Phase II) Mukkom Municipality Kozhikode District	State Plan Fund	1.Electrification for existing Pump House 2.Well 3.Micro Part	Kozhikode	M/s.Mahindra EPC Irrigation	₹ 5,08,00,000.00	₹ 4,42,75,197.00	₹ 4,42,75,197.00	27.09.2023	2.07.2024				Pump Room Key Not handed Over.
5	Providing Community Micro Irrigation at Pazhayanoor , Thrissur District(Design ,supply, installation ,Testing ,commissioning of Drip Irrigation System)	State Plan Fund	1.Pump Room 2.Sump Well 3.Eletrification 4.Micro Part	Thrissur	M/s Jain Irrigation systems Ltd.	₹ 2,00,00,000.00	₹ 1,68,94,394.00	₹ 1,68,94,394.00	13.11.2023	14.08.2024				Work not Started .Final Design submitted by Contractor for vetting.
6	Kuttithaanal Community Micro Irrigation project at Thirumaradi Panchayath Ernakulam District	State Plan Fund	1.Construction of Pump House 2.Maintenance of pond 3.Construction of cistern 4.Eletrification works 5.Micro Part	Ernakulam	M/s Jain Irrigation systems Ltd. &Arkind	₹ 5,27,00,000.00	₹ 4,98,46,384.00	₹ 4,98,46,384.00	12.02.2024	21.08.2024				Survey Ongoing
7	Providing Community Micro Irrigation in Moonglimada LIS - at Moongilmada,Palakkad District- CMI PART	RKI	1.Automation Head Unit 2.Submain 3.Mainline	Palakkad	M/s Poljo Vyapar Kendra &M/s Netafim Irrigation India PVT.Lt		₹ 4,12,44,761.00	₹ 5,14,34,739.24	26.02.2021	25.01.2022	11.04.2022	100%		Work Completed on 23.06.2022 and final bill under preparation
8	Providing Community Micro Irrigation in Moonglimada LIS (Construction of Fertigation Room, Pumps, Pipe line, Sump Tank and Electrification for Micro Irrigation work at Moonglimada in Eruthenpathy Panchayath In Palakkad District- CIVIL PART	RKI	1.Pump House 2.Conversion of abonded Moolathara RBC to water storage. 3.Electrical work	Palakkad	M/s Vallamattom Constructions	₹ 7,96,88,068.74	₹ 1,91,08,133.00	₹ 1,90,86,928.24	18.09.2020			100%	30.70%	1.Pump house completed .Final RE under Preparation
9	Moongilmada Solar Power Plant	RKI										100%		Tendered on 15.03.2024
10	Providing Community Micro Irrigation in Valiyeri LIS- CMI PART	RKI	1.Automation Head Unit 2.Submain 3.Mainline	Palakkad	M/s Jain Irrigation systems Ltd.		₹ 3,87,79,803.00	4,26,22,261	24.06.2021	24.06.2022	31.01.2023	100%	44.30%	Work Completed and final recieved

11	Providing Community Micro Irrigation in Valiyeri LIS - Construction of sump Fertigation Room Water Conveyance Pipe and Electrification for Micro Irrigation work at Valiyeri LIS-CIVIL PART	RKI	1.Pump House 2.Eletrification 3.	Palakkad	M/s Vallamattom Constructions	₹ 4,78,47,824.00	₹ 52,25,563.00	33,82,734	25.02.2021	04.03.2022	30.03.2023	100%		1.Pump house and Side protection comStand by Pump Pending pleted
12	Providing Community Micro Irrigation in Navithankulam LIS -CMI PART	RKI	1.Automation Head Unit 2.Submain 3.Mainline	Palakkad	M/s Jain Irrigation systems Ltd.	₹ 2,94,14,650.00	₹ 2,04,21,871.00	₹ 86,65,464.61	24.06.2021	24.06.2022	30.01.2023	100%	40.40%	work completed and final bill received
13	Providing Community Micro Irrigation in Navithankulam LIS Construction of Sump Fertigation Room Deepening and widening of pond and Electrification for Micro Irrigation Work at Navithankulam LIS-CIVIL PART	RKI	1.Pump House 2.Eletrification 3.Ramp to Pump house	Palakkad	M/s Vallamattom Constructions		₹ 81,38,330.00	₹ 89,92,778.88	26.02.2021	01.01.2023	31.10.2023	65%		Pump house completed, stand by pending , ramp to the pond pending
14	Providing Community Micro Irrigation work in Kunnamkattupathy in Kozhinjampara Panchayat,Palakkad District- CMI PART	RKI	1.Automation Head Unit 2.Submain 3.Mainline	Palakkad	M/s Mahindra EPC irrigation Ltd.	₹ 5,55,34,770.00	₹ 4,51,14,200.00	₹ 5,00,76,347.94	18-11-2021	6.05.2022	22.0-3.2023	100%	64.70%	Work completed and final bill received
15	Providing Community Micro Irrigation work in Kunnamkattupathy in Kozhinjampara Panchayat,Palakkad District- CIVIL PART	RKI	1.Pump House 2.Eletrification 3. sump Tank	Palakkad	M/s Vallamattom Constructions		₹ 50,09,462.00	₹ 54,95,317.10	20.06.2022	22.02.2023	31.10.2023	100%		work completed and final bill under preparation
16	Providing Community Micro Irrigation work in Athichal-Mundakolly , Ambalavayal Panchayat in Wayanad District. - CMI Part	RKI	1.Automation Head Unit 2.Submain 3.Mainline	Wayanad	M/s Mahindra EPC irrigation Ltd.	₹ 3,29,84,500.00	₹ 2,71,10,165.00	₹ 2,86,19,880.80	13.04.2022	21.10.2022	30.10.2023	100%	61.70%	Final RE Under Preparation
17	Providing Community Micro Irrigation work in Athichal-Mundakolly , Ambalavayal Panchayat in Wayanad District.- CIVIL Part	RKI	1.Pump House 2.Eletrification 3.	Wayanad	Sri.Saji Mathew		₹ 31,63,318.00	₹ 22,24,182.79	04.04.2022	12.10.2022	31.10.2023	100%		Work Completed
						₹ 46,07,69,812.74	₹ 37,67,76,610.00	₹ 38,40,61,638.86						