

SL NO	NAME OF WORK	HEAD	COMPONENTS	NAME OF DISTRICT	NAME OF CONTRACTOR	AS AMOUNT	AGREED AMOUNT	RE AMOUNT	DATE OF AGREEMENT	ORIGINAL TIME OF COMPLETION	EXTENDED TIME OF COMPLETION	PHYSICAL PROGRESS	FINANCIAL PROGRESS	REMARKS
1	Urgent rectification and Protecting right side banks of check dam across Bharathapuzha at Mannanur in Vaniyankulam Pt, Palakkad District	RKI	Construction Sluice vent way with 12m wide and 2 m height shutter, the pier and abutments in M25 concrete resting on pile foundation with pile cap and piles 800mm diameter in M25 grade concrete. For providing an vent way 2m wide with FRP shutter. Proposed to construct an RCC cantileverretaining wall. Supply and installation of gate of 12m width and 2m height.	Palakkad	M/s P.P Jayaprakash	₹ 12,16,05,000.00	₹ 10,02,91,407.00	₹ 10,02,91,407.00	05.12.2023	10.12.2024	-	58%	35%	Ongoing
						₹ 12,16,05,000.00	₹ 10,02,91,407.00	₹ 10,02,91,407.00						