

SL NO	NAME OF WORK	HEAD	COMPONENTS	NAME OF DISTRICT	NAME OF	AS AMOUNT	AGREED AMOUNT	RE AMOUNT	DATE OF	ORIGINAL TIME OF	EXTENDED TIME	PHYSICAL	FINANCIAL	REMARKS	
1	LBR002-01-01 : Upgradation of Govt. ITI Dhanuvachapuram	KASE	<p>1. Modern facilities in campus including International standard roads, pathways, gardens, lighting etc. proposed.</p> <p>2. Construction of a new Main building with Smart Classrooms with integrated provisions for learning including modernized</p> <p>3. The new Main building serves as the upgraded Administration Block for the Institute with all facilities ready to welcome international guests, Multinational Companies for setting up Production Centres.</p> <p>4. Canteen and Amenities Block Provided</p> <p>5. Elegant entrance Gateways with pathways and Cycle track.</p> <p>6. External Sewerage and Rainwater Drainage</p> <p>7. New Underground Water Tank proposed.</p> <p>8. Fire Protection System provided.</p>	Thiruvananthapuram	M/s Heather Constructions	₹ 27,16,00,000.00	₹ 11,18,16,444.30	₹ 11,76,75,485.94	25.11.2019	03.12.2020	30.03.2023	100%	94%	Final RE pending, Final bill pending	
2	LBR002-05-01: Upgradation of Govt ITI Malampuzha	KASE		Palakkad	M/s Perfect Engineers	₹ 43,39,41,600.00	₹ 11,61,93,745.00	₹ 14,75,78,088	05.03.2020	05.09.2021	30.06.2024	93%	65%	Ongoing	
3	LBR002-04-01: Upgradation of Govt ITI Koyilandy	KASE		Kozhikode	M/s ULCCS	₹ 12,06,00,000.00	₹ 4,22,86,066.00	₹ 4,22,86,066.00	14.08.2020	13.08.2021	24.04.2023	100%	68%	Physically Completed Final bill pending. (Agreed amount including GST quoted by the contractor) Final RE	
4	LBR002-03-01: Upgradation of Govt ITI Ettumannur	KASE		Kottayam	M/s Swathy Construction	₹ 9,00,00,000.00	₹ 6,95,25,558.00	₹ 7,09,37,334.96	30.07.2020	09.08.2021	18.02.2023	100%	93%	Physically Completed Final bill pending	
5	LBR002-04-02: Upgradation of Govt ITI Kannur	KASE		Kannur	M/s Shameer M A	₹ 13,06,15,000.00	₹ 3,40,93,937.97	₹ 3,57,25,478.58	26.08.2020	03.05.2021	26.03.2024	99%	85%	Ongoing	
6	LBR002-01-02: Upgradation of Govt ITI Chandanathope	KASE		Kollam	M/s Asian Constructions	₹ 8,84,30,000.00	₹ 3,65,43,591.76	₹ 3,19,21,603.56	16.12.2020	24.08.2021	15.04.2023	100%	65%	Physically Completed Final bill pending	
7	LBR002-02-01: Upgradation	KASE		Alappuzha	M/s Creators	₹ 71,22,00,000.00	₹ 18,66,23,471.00	₹ 20,24,30,230.94	15.10.2020	29.04.2023	30.06.2024	97%	100%	Ongoing	
8	LBR002-03-02: Upgradation of Govt ITI Kattappana	KASE		Idukki	M/s Anchanical Constructions	₹ 8,50,00,000.00	₹ 4,76,87,560.83	₹ 5,06,41,764.63	16.10.2020	21.12.2021	31.05.2024	99%	74%	Ongoing	
9	LBR002-03-03: Upgradation of Govt ITI Chalakkudy	KASE		Thrissur		₹ 29,18,45,000.00									retendered
10	LBR002-04-03: Upgradation of Govt EK Nayanar Memorial ITI Kayyur	KASE		Kasaragod		₹ 6,50,00,000.00									retendered
						<b>₹ 2,28,92,31,600.00</b>	<b>₹ 64,47,70,374.86</b>	<b>₹ 55,16,17,964.61</b>							