

PROJECT PROFILE	
Name of the Work	DEVELOPMENT OF PERUVANNAMUZHI DAM TOURISM PROJECT IN KOZHIKODE DISTRICT
Description	Peruvannamuzhi dam is built on the Kuttiyadi river at Peruvannamuzhi in Chakkittapara Grama Panchayat, near Kuttiyadi in Kozhikode District. The project aims to develop of Peruvannamoozhi dam as tourist centre with various facilities.
Components	1. INTERPRETATION CENTER AND TOILET BLOCK 2. CANTEEN 3. OPEN CAFETERIA 4. WALKWAY WITH HANDRAIL 5. CAR PARKING 6. KIDS PARK 7. TICKET COUNTER AND SECURITY CABINS 8. RENOVATION AND CONSTRUCTION OF GATE 9. ROUND ABOUT 10. RENOVATION OF TOILET 11. SPECIALIZED FITTINGS FOR PLUMBING AND SANITARY ARRANGEMENT 12. CHILDREN'S PLAY EQUIPMENTS 13. LANDSCAPING GARDEN 14. ELECTRIFICATION WORKS
District	KOZHIKODE
Constituency	PERAMBRA
Department	TOURISM DEPARTMENT
Funding Agency	TOURISM DEPARTMENT
Name of the Project Co-ordinator	BIBIN GIRI
Name of the Project Engineer	BASIL GEORGE
Name of the Contractor	AMEER ALI N.
AS Order No. & Date	G.O. (Rt) No.261/2019/Tourism dated 20/08/2019
AS Amount	Rs. 3,00,00,000.00
TS Order No. & Date	Order No.KIIDC/397/Peruvannamoozhi Dam-KKD/2019 dated 22/02/2020
TS Amount	Rs. 3,00,00,000.00
Revised AS (if any)	G.O. (Rt) No.332/2020/Tourism dated 16/10/2020
Revised AS Amount (if any)	Rs. 3,13,88,620.00
Agreement No. & Date	AGREEMENT NO.225/KIIDC/2020-21 dated 06/11/2020
Accepted PAC	Rs. 2,63,59,270.97
Duration of Project	9 MONTHS
Site Handover Date	13-11-2020
Scheduled Date of Completion	08-06-2021
Extended T.O.C. (if any)	NIL
Total Bill Submitted	NIL
Total Bill Paid	NIL