

PROJECT PROFILE	
<b>Name of the Work</b>	PANCHALIMEDU TOURISM PROJECT PHASE II AT PERUVANTHANAM VILLAGE, PEERUMEDU TALUK, IDUKKI DISTRICT
<b>Description</b>	The main aim of this projects are renovation of Panchalikulam and to protect the natural resources, develop the basic infrastructures facilities and economic development. This project can Improve the quality of life in local community by attracting new tourism related businesses.
<b>Components</b>	1. RENOVATION OF PANCHALIKULAM 2. CONSTRUCTION OF PATHWAY 3. PROPOSED CHECK DAM 4. CONSTRUCTION OF PARKING 5. PROPOSED LIGHTING SYSTEM 6. SITTING BENCHES 7. LANDSCAPING 8. BOAT JETTY 9. BURMA BRIDGE 10. ROPE CYCLING
<b>District</b>	IDUKKI
<b>Constituency</b>	PEERUMEDU
<b>Department</b>	TOURISM DEPARTMENT
<b>Funding Agency</b>	TOURISM DEPARTMENT
<b>Name of the Project Co-ordinator</b>	SARATH S. R.
<b>Name of the Project Engineer</b>	ATHEESH P. MOHAN
<b>Name of the Contractor</b>	M/S. EASY INFRA INC.
<b>AS Order No. &amp; Date</b>	G.O. (Rt) No.314/2019/Tourism dated 16/09/2019
<b>AS Amount</b>	Rs. 3,00,00,000.00
<b>TS Order No. &amp; Date</b>	Order No.KIIDC/537/TSM/Panchalimedu-Idukki/2020 dated 10/07/2020
<b>TS Amount</b>	Rs. 3,00,00,000.00
<b>Revised AS (if any)</b>	NIL
<b>Revised AS Amount (if any)</b>	NIL
<b>Agreement No. &amp; Date</b>	AGREEMENT NO.227/KIIDC/2020-21 dated 22/12/2020
<b>Accepted PAC</b>	Rs. 2,43,99,440.78
<b>Duration of Project</b>	12 MONTHS
<b>Site Handover Date</b>	01-01-2021
<b>Scheduled Date of Completion</b>	31-12-2021
<b>Extended T.O.C. (if any)</b>	NIL
<b>Total Bill Submitted</b>	NIL
<b>Total Bill Paid</b>	NIL