

PROJECT PROFILE	
Name of the Work	KARAPUZHA PHASE III - CONSTRUCTION OF VIEWING TOWER, BAMBOO PAVILIONS, BRIDGE IN WAYANAD DISTRICT
Description	Karapuzha dam is located in the Wayanad District; the dam's reservoir with partially submerged hills and lush green islands. The project aims to develop the Karapuzha dam and surroundings into major tourist destination.
Components	1. VIEWING TOWER 2. BAMBOO PAVILION 3. BRIDGE
District	WAYANAD
Constituency	KALPETTA
Department	TOURISM DEPARTMENT
Funding Agency	TOURISM DEPARTMENT
Name of the Project Co-ordinator	SARATH S. R.
Name of the Project Engineer	BASIL GEORGE
Name of the Contractor	JAYAPRAKASHAN P.
AS Order No. & Date	G.O. (Rt) No.173/2017/TSM dated 25/03/2017
AS Amount	Rs. 4,00,00,000.00
TS Order No. & Date	Order No.KI IDC/222/2017 dated 20/10/2017
TS Amount	Rs. 72,50,000.00
Revised AS (if any)	NIL
Revised AS Amount (if any)	NIL
Agreement No. & Date	AGREEMENT NO.153/KI IDC/2017-18 dated 22/12/2017
Accepted PAC	Rs. 72,48,330.00
Duration of Project	10 MONTHS
Site Handover Date	29-12-2017
Scheduled Date of Completion	29-10-2018
Extended T.O.C. (if any)	31-03-2021
Total Bill Submitted	Rs. 41,40,724.00
Total Bill Paid	Rs. 41,40,724.00