

PROJECT PROFILE	
Name of the Work	KIIFB Project- Construction of 13nos Groyne at Pathiyankara in bet.ch. 60.1 to 61.6 km at Thrikkunnappuzha
Description	Construction of Groyne at Thrikkunnappuzha, Haripad Constituency for protecting the seacoast of 1.50km length with 13 nos. of Groynes using boulders and tetrapods
Components	<ol style="list-style-type: none"> 1. 20m groynes - 2 nos 2. 30m Groynes -4 nos 3. 50m groynes - 7 nos 4. Total quantity of Boulders - 74546 MT 5. 2T tetrapods - 8930 nos 6. 5T tetrapods - 1199 nos 7. Geomat - 43835m2 8. Earthwork Excavation - 4154 M3
District	ALAPPUZHA
Constituency	HARIPAD
Department	KIIDC
Funding Agency	KIIFB
Name of the Project Co-ordinator	RAJASHEKHARAN PILLAI
Name of the Project Engineer	SILPPA R
Name of the Contractor	RAMALINGAM CONSTRUCTION COMPANY
AS Order No. & Date	WRD001-03-Pathiyankara-01 dt 23/02/2019
AS Amount (₹)	₹ 21.635 Cr
TS Order No. & Date	255/KIIDC/KIIFB/GRONE/PATHIYANKARA/2017 Dated 02/07/2019
TS Amount (₹)	17.33 Cr
Revised AS (if any)	nil
Agreement No. & Date	211/KIIDC 2020-2021 dtd 22.07.2020
Accepted PAC	Rs.20.08 Cr
Duration of Project	18 months
Site Handover Date	30.07.2020
Scheduled Date of Completion	29.01.2022
Extended T.O.C. (if any)	nil
Total Bill Submitted (₹)	10902000(excluding GST)
Total Bill Paid (₹)	-