

PROJECT PROFILE	
Name of the Work	KIIDC IMPROVEMENT WORKS TO ANDHAKARATHODU IN THRIPUNITHURA MUNICIPALITY IN ERANAKULAM DISTRICT PROVIDING STREET LIGHT ALONG THE PATHWAY OF ANTHAKARATHODU
Description	Anthakarathode is a thode in between Konothupuzha and Chambakkara kayal.Length of thode is 2.17 km.The main aim of the project is clean and improve the thodu and regain it to its past glory. The improved condition of the thodu is expected to give a boost to tourism, navigation, and flood control and become the main attraction of the town.
Components	1. EXCAVATION AND LAYING ,SUPPLY AND INSTALLATION OF CABLE - 62% 2. CIVIL WORKS FOR RCC FOUNDATIONS FOR LAMP POLES - 50% 3. ERECTION OF CAST IRON LAMP POLES AND LED LUMINARE - 31% 4. FEEDER FOR ELECTRICAL SUPPLY - 0%
District	ERNAKULAM
Constituency	THRIPPUNITHURA
Department	WRD
Funding Agency	KIIFB
Name of Project Engineer	REMYA P R
Name of the Project Co-ordinator	VISHNU VIDYADHARAN
Name of the Contractor	ESSJAY ELECTROLINKS PVT LTD
AS Order No. & Date	G.O(Rt)No.300/2018/ERD dated 23-04-2018
AS Amount (₹)	Rs 11,05,00,000.00
TS Order No. & Date	KIIDC/733/2020-AM2-Anthakarathode street lights dated 16-10-2020
TS Amount (₹)	Rs 60,00,000.00
Revised AS (if any)	NIL
Agreement No. & Date	228/KIIDC/2020-21 dated 31/12/2020
Accepted PAC	Rs 50,27,065.21
Duration of Project	5 MONTHS
Site Handover Date	10-01-2021
Scheduled Date of Completion	09-06-2021
Extended T.O.C. (if any)	09-07-2021
Total Bill Submitted (₹)	Rs 0.00
Total Bill Paid (₹)	Rs 0.00